

Question and Answers from Site Visit: F1S0AQ6292B001

1) Can you please provide the specification for the concrete located on Ramp 7 so we can provide the engineer all applicable information to get valid stamped drawings?

Answer: Assume 2000psi compressive strength. Other option is to core-drill an existing concrete (about three location) and gather more realistic #'S.

2) How old are the current sunshades that are being relocated? There is a manufactures warranty of 10 years on those structures, we would like to know if there is any manufacture warranty left on them.

Answer: They are 15 yrs. old with no current warranty remaining.

3) The solicitation states that a 10 year warranty is required on the sunshades. Does this mean a ten year warranty on the parts that are being replaced (canvas, nuts, bolts, cables, etc) as defined in the solicitation? Or are you looking for the contractor to buy an insurance policy to get an extended warranty on the entire structure, including the parts that are not being replaced and were installed and provided by another contractor and whose manufactures warranty maybe expired?

Answer: We are looking for a full 10 yr. warranty on everything. If unable or unwilling please state as such. We are not specifically requesting a special warranty purchase.

4) Will the government designate an equipment storage area for the contractors use on ramp 12 and ramp 7?

Answer: Yes for Ramp 7 & 12, but no storage on Ramp 11.

5) What is the revised period of performance?

Answer: That will be determined based on the award of the contract, we would like to accomplish the work as soon as practical. Please state your earliest availability on your proposal.

6) Paragraph 1.8.3 states that sunshades shall be anchored to the concrete with epoxy anchors. Is it acceptable to anchor the sunshades using other techniques that are approved and signed off by the engineer that conform with standards of practice for concrete anchors?

Answer: Yes, but must first be approved by our subject matter experts before purchase or before work begins.

7) Paragraph 1.13.1 states the contractor has 30 days to complete the project from notice to proceed, however the Period of Performance is 56 days, from 3 Jan 2017 to 28 Feb 2017. How much time will the contractor have to complete the project?

Answer: Start time will be subjective to bid and parts/cover availability but not to start before 23 Jan 17. It is desired to have the project fully completed by 28 Feb 17, please state the lead time on proposals.

8) Are bonds such as bid or performance and payment required for this RFQ?

Answer: This is not a construction acquisition, bonds such as bid or performance and payment are not required.